



MAILING ADDRESS: P.O. BOX 6113 ■ DE PERE WI 54115-6113
STREET ADDRESS: 801 O'KEEFE ROAD ■ DE PERE WI 54115-6113
PHONE: 920.338.6500 ■ TOLL FREE: 866.899.3204 ■ FAX: 920.338.6501 ■ www.atcllc.com

January 30, 2020

Via Electronic Records Filing System

Ms. Steffany Powell Coker
Secretary to the Commission
Public Service Commission of Wisconsin
P.O. Box 7854
Madison, WI 53707-7854

**Mount Pleasant Tech Interconnection Project
Docket No. 137-CE-188
Quarterly Progress Report**

Dear Ms. Coker:

In accordance with Order Point 13 of the Commission's *Certificate and Order*, dated August 8, 2018, in the above-captioned docket, American Transmission Company LLC and its corporate manager, ATC Management Inc. (ATC), submits this quarterly progress report for the period October 1, through December 31, 2019.

Schedule

The project was placed in service on December 12, 2019.

The final ATC connections into the Foxconn Power Service Substation (PSS) are anticipated to be completed in the first quarter of 2020, pending completion of the PSS construction by Foxconn.

Permits

ATC has obtained all necessary U.S. Army Corps of Engineer and Wisconsin Department of Natural Resources permits to construct the project.

Project Status

Transmission Line

- Construction activities were completed on Segments 2 and 4 which were placed in service on December 5, 2019.
- Restoration activities continued on Segments 2 and 4.

Helping to **keep the lights on**, businesses running and communities strong®

Ms. Steffany Powell Coker

January 30, 2020

Page 2

- Line LERG91 (Segment 1) was placed in service on May 31.
- Line PLPL91/W26 (Segment 3) was placed in service on July 3.

Racine and Mount Pleasant Substations

- Construction activities continued at the Mount Pleasant Substation which was placed in service on December 12, 2019.
- The Racine Substation was placed in service on May 31.

Project Expenditures

Actual project costs as of December 31, 2019, are provided in the table below.

Category	PSCW Authorized Amount Estimated Project Cost	Revised Total Cost Estimate as of December 31, 2019	Actual Costs as of December 31, 2019
Transmission Line Costs			
Segment 1	\$1,942,000	\$1,549,000	\$1,549,000
Segment 2 & 4	\$27,775,000	\$30,610,000	\$29,844,000
Segment 3	\$3,391,000	\$2,525,000	\$2,525,000
Segment 6	\$5,281,000	\$4,318,000	\$4,315,000
Subtotal, Transmission Line Costs	\$38,389,000	\$39,002,000	\$38,233,000
Substation Costs			
Mount Pleasant Substation	\$52,877,000	\$48,243,000	\$47,184,000
Racine Substation	\$15,227,000	\$16,868,000	\$16,816,000
Pleasant Prarie Substation	\$3,121,000	\$3,219,000	\$3,117,000
Foxconn Substation	\$393,000	\$411,000	\$345,000
Elm Road Substation	\$345,000	\$231,000	\$222,000
Subtotal, Substation Costs	\$71,963,000	\$68,972,000	\$67,684,000
Other Project Costs			
Precertification	\$1,883,000	\$1,765,000	\$1,765,000
One-time environmental impact fee	\$4,670,783	\$4,670,783	\$4,670,783
Annual impact fees (during construction)	\$298,237	\$321,592	\$321,592
Subtotal, Other Project Costs	\$6,852,020	\$6,757,375	\$6,757,375
TOTAL GROSS PROJECT COST	\$117,204,020	\$114,731,375	\$112,674,375

If you have any questions concerning this report, please contact me at 920.983.7721 or k Erdmann@atcllc.com.

Sincerely,

/s/ Kathy Erdmann

Kathy Erdmann
Regulatory Project Manager Consultant
ATC Management Inc.