	We Energies 2024 Storm Hardening OH to UG Projects															
System Priority	Project ID	Project Name	Project Description (5a)	Project Needs		Design % Complete (5c)	Construction % Complete (5c)	Anticipated Construction Start (5f)	Anticipated Construction End (5f)	Planning Cost Estimate (5g)	Costs incurred as of 7/31/2023 (5h)	Impacts Disadvantaged Community (5i)	# of Cust Impacted (5e)	Outages/ yr/mi	# of times on PSC 2020-2022	% of Poles _{re} older tha <mark>f</mark> . 50 years
Deferred from 2023	WSS23001	County Line x2751 OH to UG Conversion	Remove 6.9 miles of overhead conductors, install 8.3 miles of direct buried cable, install 80 padmounted transformers rebuild 0.5 miles of overhead conductors, install 6 overhead transformers	County Line x2751 (24% of feeder) TFP (2022, 2019, 2017, 2016) PSC (2019) PSC complaint area 1.14 outage/mile/year 19 hr outage duration County Line x2771 (40% of feeder) TFP (2016) PSC (2016) Elm Grove x24661 (8% of feeder) TFP (2022, 2016) PSC (2022) Next phase towards County Line Transformer reduction	N/A	75%	0%	1/8/2024	8/30/2024	\$ 4,194,851	\$ 361,576	No	576	1.1	2	c service Commission of Wis RECEIVED: 9/19/2023 3:08:5% 66 4
Deferred from 2023	NOS23001	Knellsville X22461 Norport Dr to Hales OH to UG	Remove 3.1 miles of overhead conductors, install 6.0 miles of direct buried cable, install 57 padmounted transformers	TFP 2015, 2016 30% of outages on this feeder from 2018- 2021 in the project area 89.5% (17/19 from 2018-2021) of Outages in this area were attributable to tree growth, fallen limbs or wildlife contact with OH Removes inaccessible overhead facilities in forested area	N/A	0%	0%	1/1/2024	12/31/2024	\$ 3,019,512	\$ -	No	294	1.5	0	PM Gons in 72%
Deferred from	50522002	East Troy X16851 S	Remove 1.3 miles of overhead conductors, install 1.7 miles of direct buried cable, install 31 padmounted transformers, rebuild 1.9 miles of overhead conductors, install 13 overhead	Forestry issues and vegetation outages from old OH	N1/0	050/	00/	42/4/2022	4/20/2024	64.004.702	Ć 240.407	N.a.		4.2	0	200/
Deferred from 2023	SOS23002 WSS23003	Elm Grove x24661 OH to UG Conversion	transformers Remove 4.7 miles of overhead conductors, install 7.2 miles of direct buried cable, install 77 padmounted transformers, rebuild 1.7 miles of overhead conductors, install 18 overhead transformers	Elm Grove x24661 (74% of feeder) TFP (2022, 2016) PSC (2022) Brookfield Square x12851 (16% of feeder) TFP (2022, 2016) PSC (2016) 2.11 outage/mile/year 7 hr outage duration Next phase towards Elm Grove SS retirement	N/A	95%	0%	9/9/2024		\$ 1,881,793 \$ 3,931,494		No No	114 448	2.1	1	26% 45%
Deferred from 2023	FVS23002	City Limits CLS83 Valley Rd	Remove 4.2 miles of overhead conductors, install 4.8 miles of direct buried cable, install 111 padmounted transformers, rebuild 1.1 miles of overhead conductors	Move mainline into road R/W from back lot line. 90% of poles are 1980s or older. 6 outages in last 3 years. Affects CLS83 and CLS82 CLS83 on TFP 2020, 2015 CLS82 on TFP 2020, 2018	N/A	100%	0%			\$ 1,508,216		Yes	443	0.4	0	90%

			Developed 2.0 miles of everboard	Chenequa x72451 (12.5% of feeder) TFP													
			Remove 2.0 miles of overhead conductors,	3x, PSC 1x 12% of customers on feeder													
			install 2.4 miles of direct	1.25 outage/mile/year													
Deferred			buried cable,	14 hr outage duration													
from		Chenequa x72451 OH	install 41 padmounted	2 miles of OH removed, 1mile of #6cu													
	WSS23004	to UG Rebuild	transformers	Addresses bridging phase mismatch	N/A	0%	0%	9/9/2024	12/31/2024	\$ 1,340,022	Ś	_	No	140	1.3	1	28%
2025		to concount	Remove 2.6 miles of overhead	Marcy x32351 (15% of feeder) TFP (2022,	14//		U , 5	5/5/-5-	12,32,202	7 2,3 .5,522	<u> </u>			1.0	1.0		
			conductors,	2021, 2020) PSC (2022, 2021, 2020)													
			install 3.2 miles of direct	PSC complaint area (34% of customers on													
Deferred			buried cable,	feeder)													
from		Marcy x32351 OH to	install 38 padmounted	1.52 Outages/yr/mile													
2023	NOS23003	UG Rebuild	transformers	7.4 Outage duration	N/A	50%	0%	1/8/2024	8/30/2024	\$ 1,632,610	\$ 3	7,755	No	232	1.5	3	46%
			Remove 0.9 miles of overhead														
			conductors,	4 outages caused by vegetation or													1
			install 0.8 miles of direct	equipment in the last three years for an													
Deferred			buried cable,	outage rate of 1.6 outages/yr/mi													1
from		EL X60681 Elkhart Lake	install 16 padmounted	Renew the area by eliminating 0.3 miles of	/ -		201	. / . /	- / / 4	± :00 040						•	-30/
2023	NOS23004	Dr OH to UG	transformers	small copper conductor	N/A	15%	0%	1/1/2024	6/30/2024	\$ 433,842	\$ 4	16,280	No	57	1.6	0	53%
			Remove 0.8 miles of overhead	D. L. D. J. M. San all principle builded and													
			conductors,	Private Rd with small private bridge - not													
Deferred			install 1.4 miles of direct buried cable,	line truck accessible - 14 Customers downstream of bridge													
from		RDF52 Cutoff Lane	install 25 padmounted	Existing pole line runs along canal edge													
	FVS23003	Rebuild	transformers	and in swamp	N/A	90%	0%	1/1/2024	4/1/2024	\$ 1,089,277	\$ 3	34,934	No	94	0.1	0	0%
2023	1 4323003	Rebuild	Remove 5 miles of overhead	and in Swamp	14/71	5070	070	1/1/2021	7/ 1/202	7 1,003,277	7 3	4,334	NO	3-1	0.1	J	070
			conductors,														
			install 4.9 miles of direct														
			buried cable,	Provides an alternate source for Ellington													
			install 1 switchgear,	34.5kV and reduces exposure on Apple													
			rebuild 3 miles of overhead	Hills R5840. Provides a stable alternate													
		Ellington R5570 Cr-S OH	conductors,	source to Lawn Road R5780 (TFP 2022)													
1	FVS24001	to UG	install 1 overhead transformer	Continuation of Apple Hills resiliency work	N/A	60%	0%	1/1/2024	10/31/2024	\$ 3,796,794	\$ 1	19,344	No	5714	0.2	0	52%
			Remove 1 mile of overhead	Non-standard double vertical circuit													
			conductors,	construction													
		Pennsylvania Z8443 &	install 3.2 miles of direct	Removes 1.0 miles of double circuit													
		Z8445 Double Circuit	buried cable,	Average pole age of 54 years, 30 poles 60-													
2	SOS24001	OH to UG	install 1 switchgear	69 years	N/A	0%	0%	1/1/2024	12/31/2024	\$ 1,580,450	\$	-	Yes (Z8443)	4097	0.0	1	89%
			Remove 1.8 miles of overhead														
			conductors,														
			install 2.1 miles of direct	PSC complaint													
		Maril De la 40054 OU	buried cable,	Outage Review:													
2	WCC24004	Wirth Park x18651 OH	install 22 padmounted	* 3.75 outages/yr/mile	NI / A	00/	00/	4/15/2024	0/20/2024	ć 074.010	۲.	210	Na	204	2.0	0	720/
3	WSS24001	to UG Rebuild	transformers	* 4 hr average not counting MJ or EE	N/A	0%	U%	4/15/2024	8/30/2024	\$ 974,818	\$	319	No	204	3.8	0	72%
			Remove 2.4 miles of overhead														
			conductors, install 2.4 miles of direct	Parallel CU double horizontal circuit													
			buried cable,	construction with some 8kV underbuild													
			rebuild 0.3 miles of overhead	Removes 2.6 miles of double and triple													
		Albers Z3145 Feeder	conductors,	circuit													
4	SOS24002	Exit OH to UG	install 1 overhead transformer		N/A	1%	0%	3/1/2024	8/31/2024	\$ 1,380,206	\$	-	No	2855	0.0	0	73%
				3 1 3 ,				, ,		. , ,	•						

			SBH62 WI-139 Long Lake OH to UG	Remove 4.3 miles of overhead conductors, install 4.6 miles of direct buried cable, install 1 padmounted transformer, install 2 fused pad switchgear	TFP (2017, 2018, 2020, 2021,2023) PSC(2018,2020,2021,2023) First Section: 19 Sustained Outages since 2019 totalling 2,031,463 CustOutMinutes (441 CMI) 8 EE Sustained Outages since 2019 totalling 1,528,506 CMI (Avg 675 min/outage) 91% of pole > 40yrs (all 1973), 19% > 50yrs Second Section: 4 Sustained Outages since 2019 totalling 1,617,454 CustOutMinutes (708 CMI) 2 EE Sustained Outages since 2019 totalling 1,233,930 CustOutMin (1,114 CMI)													
	5	IRS24001	Conversion	and 3 junction boxes	92% of pole > 40yrs, 92% > 50yrs	N/A	5%	0%	1/1/2024	12/31/2024	\$ 1,430,955	\$	1,180	No	720	1.3	2	58%
	6	FVS24002	Neenah 35kV O2U reroute	Remove 0.7 miles of overhead conductors, install 2.2 miles of direct buried cable, install 6 switchgear	UG loop - removes cross country along RR tracks to primary rate customers Total of 32MVA of load; 25% of poles> 60 yrs; 33% of poles > 50 yrs; 67% > 40	N/A	5%	0%	1/1/2024	12/31/2024	\$ 1,902,219	\$	98	Yes	7	0.1	0	33%
				Remove 0.7 miles of overhead		-												
	7	WSS24002	Gebhardt x27953 OH to UG Rebuild (Bonnie Ln tap)	conductors, install 1.2 miles of direct buried cable, install 15 padmounted transformers	Outage Review: * 3.7 outages/yr/mile * 4 hr average	N/A	0%	0%	4/15/2024	8/30/2024	\$ 521,875	\$	-	No	45	3.7	0	58%
	0	EV624002	Vine VIN51 Center	Remove 1.1 miles of overhead conductors, install 1.6 miles of direct buried cable, install 13 padmounted transformers, install 1 single phase VFI and 1 junction box, rebuild 0.2 miles of overhead	(TFP 2023, 2021,2020) PSC (2023, 2021,2020)	21/0	2007	00/	F /4 /2024	7/4/2024	A 200 252	A	2.564	No	404		4	F40/
	8	FVS24003	Valley Rd OH to UG	conductors	51% of pole >50yrs, 67% >40yrs	N/A	20%	0%	5/1/2024	7/1/2024	\$ 366,352	\$	2,564	No	101	0.9	1	51%
	9	NOS24001	Sussex z5491 & z5486 OH to UG (Wooded Hills)	Remove 3.8 miles of overhead conductors, install 4.7 miles of direct buried cable, install 53 padmounted transformers	Sussex z5491: TFP (2023, 2022, 2019, 2016, 2015, 2014) PSC (2023, 2022, 2019, 2015) Sussex z5486: TFP (2023, 2022, 2017, 2015) PSC (2015) PSC complaint area 2.16 Outages/yr/mile 8 hour outage duration	N/A	0%	0%	1/1/2024	12/31/2024	\$ 1,857,524	\$	_	No	261	2.2	1	52%
_						,	•,•		-, -,	,,,	· -,00,,021	т						